LADOT RESTORATION TRAFFIC SIGNAL PLANS DESIGN REVIEW CHECKLIST

DRAWING AND DESIGN ITEM		LEVEL OF COMPLETION						
		30%	60%	85%	100%			
DRAFTING								
1	Conform to Drafting Guidelines and Plan Format per latest LADOT's "Final Drafting Manual - Drafting Standards for Striping and Signal Plans" and "Traffic Signal Plan Sample" as found on LADOT's Plan Review Reference Library**	\checkmark	\mathbf{N}	$\mathbf{\overline{A}}$	$\mathbf{\mathbf{N}}$			
2	Project Title above Title Block	\checkmark	V	Ŋ	N			
3	Intersection Name; Sheet Number; LADOT Signature Box: Reviewed by Transportation Engineer and Accepted by Senior Transportation Engineer; Reference Information (References and District)	\checkmark	V	\checkmark	\mathbf{N}			
4	Project Number (Provided by LADOT) and Drawing Number		\mathbf{N}	\checkmark	\checkmark			
5	North Arrow oriented per drafting standard	\checkmark	\mathbf{N}	\checkmark	\checkmark			
6	Plan Scale (1" = 20')	\checkmark	\mathbf{N}	\checkmark	\checkmark			
7	Consulting Engineer's signature block includes name, signature, date, registration number, address, phone number, LA Business Tax Registration Number. Ensure all submittals contain Engineer of Record (EOR)'s Civil and Traffic Stamps	\checkmark	V	$\mathbf{\overline{\mathbf{A}}}$	\mathbf{N}			
8	Submittals shall be signed by EOR			N	\mathbf{N}			
9	Title Sheet including but not limited to: latest Notice to Contractor, Legend, Abbreviations, Interconnect Key Map, and Vicinity Map	\checkmark	\mathbf{N}	\checkmark	\checkmark			
10	Show existing, proposed, and removal striping, pavement markings, and signs and posts	\checkmark	\mathbf{N}	\checkmark	V			
11	Identify land use	\checkmark	N	N	\mathbf{N}			
12	Identify Property Lines, Project Limits, and Right-of-Way (R.O.W.)	\checkmark	\mathbf{N}	\checkmark	\mathbf{N}			
13	Show nearby underground utilities, sub-structures, basements, and vaults (associated with the after condition), In addition, show nearby above-ground structures (including bus shelters), above-ground cable, and permanent street furniture (associated with the after condition).	\checkmark	$\mathbf{\overline{A}}$	\checkmark	\checkmark			
14	Show proposed civil improvements such as Street Widening, Raised Median, Curb Returns (CR) and Ramps, Sidewalks, Driveway, Bridge/Viaduct Columns, etc. Also, show dimensions on the design and existing Streetscape which pertains to traffic elements including but not limited to Street, Roadway, Median, Curb, Sidewalk, Crosswalk, and Curb Return (CR)	\checkmark	V	V	V			
AS-E	AS-BUILT (BASE) VERIFICATION							

ver1 Aug/22





LADOT RESTORATION TRAFFIC SIGNAL PLANS DESIGN REVIEW CHECKLIST

15	Use of Latest LADOT and Civil base including existing current field-verified as-built conditions	\mathbf{N}	$\mathbf{\nabla}$	$\mathbf{\nabla}$	N	
16	Field verify and show existing field conditions at least 50 feet of each leg of the intersection and all intersections or functions operated by the same controller including but not limited to: striping, signs, markings, curbs, driveways, curb zones, access ramps, trees, catch basins, service power poles, pull boxes, manholes, street lighting, service cabinets, vaults, any traffic signal equipment, and any other above-ground and underground features (substructures) that may affect design. (See "Traffic Signal Design Guidelines" for detailed information)	V	V	V	V	
17	Verify field photos and any field note	\mathbf{N}	\checkmark	\checkmark	$\mathbf{\overline{\mathbf{A}}}$	
DES	GN					
18	Conform to Design Standards and Guidelines per latest "CA Manual on Uniform Traffic Control Devices" (CA MUTCD), LADOT's Manual of Policies and Procedures Section 521 "Traffic Signal Design Guidelines", LADOT's Red Book - Special Provisions and Standard Drawings for the installation and Modification of Traffic Signals", "City of Los Angeles Supplement Street Design Guide", and other guidelines and samples as found on LADOT's Plan Review Reference Library**	V	V	V	V	
19	Show existing or proposed Signal Phasing in the Phase Diagram	$\mathbf{\overline{\mathbf{A}}}$	$\mathbf{\overline{\mathbf{A}}}$	\checkmark	$\mathbf{\overline{\mathbf{A}}}$	
20	Label both existing and proposed signal equipment and fill out the Signal Standard Schedule	$\mathbf{\overline{\mathbf{A}}}$	\checkmark	\checkmark	$\mathbf{\overline{\mathbf{A}}}$	
21	Incorporate Preemption Notes and special equipment including but not limited to Predictor and LRT detectors in the design of complex intersections such as traffic signals near highway-rail grade crossings		\checkmark	\checkmark	\checkmark	
22	Provide a list of salvage material and equipment in the Estimated Salvage Material To Be Return To LADOT block			$\mathbf{\nabla}$	Ŋ	
23	Fill in the Conductor Schedule			$\mathbf{\nabla}$	Ŋ	
24	Provide ATSAC Interconnect Plan, Video Fiber Infrastructure Plan, LRT Loop Detectors & Predictor Plan, and Railroad Preemption Interconnect Wiring Diagram if applicable		$\mathbf{\nabla}$	\mathbf{V}	Ŋ	
25	Cross-check other engineering disciplines including but not limited to civil, structural, sub- structural, utility, and landscape to ensure there is no conflict		$\mathbf{\nabla}$	\mathbf{V}	V	
26	Coordinate with elected officials, other departments, Government Agencies, and Shared Jurisdictions (BOE, BSL, BSS, BOS, DWP, Caltrans, LA County, etc.) for plan reviews and permitting process		\checkmark	\checkmark	\checkmark	
27	Meet all requirements for each level of completion at the submittal, address all comments from the previous submittal, and submit a comment-resolution matrix at each submittal after 30% level of completion		\checkmark	\checkmark	\checkmark	
SUPPORTING DOCUMENTS						

ver1 Aug/22





LADOT RESTORATION TRAFFIC SIGNAL PLANS DESIGN REVIEW CHECKLIST

28	Provide supporting traffic design documentation including but not limited to Final EIR and addendum	\mathbf{N}	Ŋ	Ŋ	V
29	Copy of preliminary street improvement plan, street lighting plan, landscaping plan, and other civil improvement plans which may influence the design	$\mathbf{\Lambda}$	Ŋ	Ŋ	\checkmark
30	Dated field photos of current conditions with photo keymap. (Google street view images are not accepted)	\mathbf{N}	Ŋ	N	\checkmark
31	Copy of substructure plan for reference if there is foundation work on traffic signals	$\mathbf{\Lambda}$	\mathbf{N}	N	\mathbf{N}

** Reference materials can be requested during the pre-submittal meetings or downloaded from LADOT's Reference Library website - <u>https://ladot.lacity.org/businesses/temporary-traffic-control-plans/reference-library</u>



